

Contractor's Material and Test Certificate for Underground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property name		Saravanan Natesan		Date		07/31/2026			
Property address		255 Turnpike Road, Westborough, MA 01581							
Plans	Accepted by approving authorities (names)		Town of Westborough						
	Address		131 Oak Street, Westborough, MA 01581						
	Installation conforms to accepted plans		☒ Yes		☐ No				
	Equipment used is approved If no, state deviations		☒ Yes		☐ No				
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? If no, explain		☒ Yes		☐ No				
	Have copies of appropriate instructions and care and maintenance charts been left on premises? If no, explain		☒ Yes		☐ No				
Location		Supplies buildings							
Underground pipes and joints	Pipe types and class		4" Ductile Iron CL52		Type joint		Tight on & Mechanical Joint		
	Pipe conforms to		NEPA 24 standard		☒ Yes		☐ No		
	Fittings conform to		NEPA 24 standard		☒ Yes		☐ No		
	If no, explain								
		Joints needing anchorage clamped, strapped, or blocked in accordance with		NEPA 24 standard		☒ Yes		☐ No	
		If no, explain							
Test description		Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 390 gpm (1476 L/min) for 4 in. pipe, 880 gpm (3331 L/min) for 6 in. pipe, 1560 gpm (5905 L/min) for 8 in. pipe, 2440 gpm (9235 L/min) for 10 in. pipe, and 3520 gpm (13,323 L/min) for 12 in. pipe. When supply cannot produce stipulated flow rates, obtain maximum available. Hydrostatic: All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 psi (13.8 bar) or 50 psi (3.5 bar) in excess of the system working pressure, whichever is greater, and shall maintain that pressure $\pm$ 5 psi (0.35 bar) for 2 hours. Hydrostatic Testing Allowance: Where additional water is added to the system to maintain the test pressures required by 10.10.2.2.1, the amount of water shall be measured and shall not exceed the limits of the following equation (For metric equation, see 10.10.2.2.6): $L = \frac{SD\sqrt{P}}{148,000}$ L = testing allowance (makeup water), in gallons per hour S = length of pipe tested, in feet D = nominal diameter of the pipe, in inches P = average test pressure during the hydrostatic test, in pounds per square inch (gauge)							
Flushing tests	New underground piping flushed according to		NEPA 24 standard by (company)		☒ Yes		☐ No		
	If no, explain		K&D Tapping & Testing LLC						
	How flushing flow was obtained		☒ Public water		☐ Tank or reservoir		☐ Fire pump		
	Through what type opening		☒ Hydrant butt		☐ Open pipe				
		Lead-ins flushed according to		NEPA 24 standard by (company)		☒ Yes		☐ No	
		If no, explain		K&D Tapping & Testing LLC					
		How flushing flow was obtained		☒ Public water		☐ Tank or reservoir		☐ Fire pump	
		Through what type opening		☐ Y connection to flange and spigot		☒ Open pipe			

FIGURE 10.10.1 Sample of Contractor's Material and Test Certificate for Underground Piping.

Hydrostatic test	All new underground piping hydrostatically tested at <u>210</u> psi for <u>2</u> hours		Joints covered ☒ Yes ☐ No	
Leakage test	Total amount of leakage measured _____ gallons _____ hours <u>0 Leakage</u>			
	Allowable leakage _____ gallons _____ hours			
Hydrants	Number installed <u>0</u>	Type and make	All operate satisfactorily ☐ Yes ☐ No	
Control valves	Water control valves left wide open If no, state reason <u>Not Required</u>		☐ Yes ☐ No	
	Hose threads of fire department connections and hydrants interchangeable with those of fire department answering alarm		☒ Yes ☐ No	
Remarks	Date left in service <u>01/28/2026</u>			
Signatures	Name of installing contractor <u>Titan Contractors, Inc.</u>			
	Tests witnessed by			
	For property owner (signed)	Title	Date	
	For installing contractor (signed) <u>[Signature]</u>	Title <u>President</u>	Date <u>07/31/2026</u>	
Additional explanation and notes				

FIGURE 10.10.1 Continued